

Ⓐ	Name	Duration	Start	Finish	Predecessors	Resource Names
1	Phase 1 - Pre-construction	5 days	9/30/14 8:00 AM	10/6/14 5:00 PM		
2	Permitting	2 days	9/30/14 8:00 AM	10/1/14 5:00 PM		
3	Staking for Lot Clearing	2 days	9/30/14 8:00 AM	10/1/14 5:00 PM		
4	Truss Meeting	1 day	10/6/14 8:00 AM	10/6/14 5:00 PM		
6	Phase 2 - Foundation	35 days?	3/11/15 8:00 AM	4/28/15 5:00 PM	1	
7	Lot Clearing	4 days	3/11/15 8:00 AM	3/16/15 5:00 PM		Luke Whitmire
8	Septic	5 days	3/17/15 8:00 AM	3/23/15 5:00 PM		
9	Excavation	4 days	3/24/15 8:00 AM	3/27/15 5:00 PM		
10	Footings	7 days	3/28/15 8:00 AM	4/7/15 5:00 PM		
11	Superior Walls	2 days?	4/8/15 8:00 AM	4/9/15 5:00 PM		
12	Slab Rough	3 days	4/10/15 8:00 AM	4/14/15 5:00 PM		Rich Kubica
13	Flatwork, pier footings	3 days	4/15/15 8:00 AM	4/17/15 5:00 PM		
14	Waterproofing	3 days?	4/18/15 8:00 AM	4/22/15 5:00 PM		
15	Well	4 days?	4/23/15 8:00 AM	4/28/15 5:00 PM		
17	Phase 3 - Framing	43 days	5/4/15 8:00 AM	7/1/15 5:00 PM	6	
18	Framing	40 days	5/4/15 8:00 AM	6/26/15 5:00 PM		
19	Drains Installed	2 days	6/8/15 8:00 AM	6/9/15 5:00 PM		
20	Backfill	1 day	6/10/15 8:00 AM	6/10/15 5:00 PM		
21	Windows & Doors	3 days	6/22/15 8:00 AM	6/24/15 5:00 PM		
22	Rough-In Walkthrough	1 day	6/24/15 8:00 AM	6/24/15 5:00 PM		
23	Roofing	3 days	6/29/15 8:00 AM	7/1/15 5:00 PM		
25	Phase 4 - Trade Rough-ins	39 days	7/7/15 8:00 AM	8/28/15 5:00 PM	17	
26	Electrical	12 days	7/7/15 8:00 AM	7/22/15 5:00 PM		Jason Hamilton
27	Call for underground utilities	1 day	7/7/15 8:00 AM	7/7/15 5:00 PM		
28	Low-Volt	5 days	7/7/15 8:00 AM	7/13/15 5:00 PM		
29	Plumbing	5 days	7/15/15 8:00 AM	7/21/15 5:00 PM		Dave Crystal
30	HVAC	11 days	7/7/15 8:00 AM	7/21/15 5:00 PM		Jeff Granus
31	Gas	3 days	7/7/15 8:00 AM	7/9/15 5:00 PM		
32	Fireplaces	3 days	7/7/15 8:00 AM	7/9/15 5:00 PM		
33	Insulation	5 days	7/23/15 8:00 AM	7/29/15 5:00 PM		Chris Cradduck
34	Post rough in walkthru Laura	1 day	7/20/15 5:00 PM	7/21/15 5:00 PM		
35	Exterior Stone/Brick	4 days	7/7/15 8:00 AM	7/10/15 5:00 PM		

Ⓐ	Name	Duration	Start	Finish	Predecessors	Resource Names
36	Stucco	4 days	8/3/15 8:00 AM	8/6/15 5:00 PM		
37	Siding	20 days	8/3/15 8:00 AM	8/28/15 5:00 PM		DLV
39	Phase 5 - Finish and Trim Installa...	40 days?	8/31/15 8:00 AM	10/23/15 5:00 PM	25	
40	Drywall	15 days	8/31/15 8:00 AM	9/18/15 5:00 PM		Shlooh
41	Exterior Paint	5 days	9/20/15 8:00 AM	9/25/15 5:00 PM		
42	Gutters	3 days	9/26/15 8:00 AM	9/30/15 5:00 PM		
43	Install wood floors	5 days	10/1/15 8:00 AM	10/7/15 5:00 PM		
44	Interior Trim	8 days	10/9/15 8:00 AM	10/20/15 5:00 PM		Jason McDowell
45	Stairs	3 days	10/21/15 8:00 AM	10/23/15 5:00 PM		
46	Cabinets	6 days	10/9/15 8:00 AM	10/16/15 5:00 PM		
47	Built-ins	3 days	10/9/15 8:00 AM	10/13/15 5:00 PM		
48	Interior Tile/Stone	5 days	10/1/15 9:00 AM	10/8/15 9:00 AM		
49	Countertops	5 days	10/17/15 9:00 AM	10/23/15 5:00 PM		
50	Garage Doors	2 days?	9/26/15 8:00 AM	9/29/15 5:00 PM		
51	Landscape	10 days	9/26/15 8:00 AM	10/9/15 5:00 PM		
53	Phase 6 - Final Construction	40.875 d...	12/11/15 9:00 AM	2/5/16 5:00 PM	39	
54	Interior Paint	7 days	12/11/15 9:00 AM	12/22/15 9:00 AM		
55	Mirrors & Shower Doors	2 days	12/23/15 9:00 AM	12/25/15 9:00 AM		
56	Closets	4 days	12/28/15 9:00 AM	1/1/16 9:00 AM		Michelle Snowden
57	Driveway	4 days	1/4/16 9:00 AM	1/8/16 9:00 AM		
58	Electrical	7 days	1/4/16 9:00 AM	1/13/16 9:00 AM		
59	Plumbing	3 days	1/4/16 9:00 AM	1/7/16 9:00 AM		
60	HVAC	3 days	1/4/16 9:00 AM	1/7/16 9:00 AM		
61	Gas	1 day	1/4/16 9:00 AM	1/5/16 9:00 AM		
62	Finish Floors	4 days	1/14/16 9:00 AM	1/20/16 9:00 AM		
63	Cleaning	2 days	1/18/16 9:00 AM	1/20/16 9:00 AM		
64	Carpet/Other Floors	2 days	1/18/16 9:00 AM	1/20/16 9:00 AM		
65	Hardware	1 day	1/21/16 9:00 AM	1/22/16 9:00 AM		
66	Certificate of Occupancy	1 day	1/22/16 9:00 AM	1/25/16 9:00 AM		
67	Pre-Punchlist Walkthrough	1 day	1/26/16 9:00 AM	1/27/16 9:00 AM		
68	Energy Performance Testing	7 days	1/26/16 9:00 AM	2/4/16 9:00 AM		
69	Move-In Day	1 day	2/5/16 8:00 AM	2/5/16 5:00 PM		